

ID	Task Name	Duration	Start	Finish	2012																								2013												2014
					October	November	December	January	February	March	April	May	June	July	August	September	October	November	December	January	February	March	April	May	June	July	August	September	October	November	December	January									
					3/10	31/10	28/11	26/12	23/01	20/02	19/03	16/04	14/05	11/06	9/07	6/08	3/09	1/10	29/10	26/11	24/12	21/01	18/02	18/03	15/04	13/05	10/06	8/07	5/08	2/09	30/09	28/10	25/11	23/12	21/01						
0	TXP- draft 1- FOR OVERALL ILLUSTRATION ONLY	573 days?	Mon 10/10/11	Wed 1/01/14	[Timeline bar from Oct 2011 to Jan 2014]																																				
1	MAIN CONTRACTOR WILL FINALISE PROGRAM - NOTING OF & BORDER AGENCY RELOCATION CONSTRAINTS				[Timeline bar from Oct 2011 to Jan 2014]																																				
2	preparation	147 days?	Mon 10/10/11	Tue 15/05/12	[Timeline bar from Oct 2011 to May 2012]																																				
51					[Timeline bar from Oct 2011 to Jan 2014]																																				
75					[Timeline bar from Oct 2011 to Jan 2014]																																				
81					[Timeline bar from Oct 2011 to Jan 2014]																																				
102	<u>D&C OPTION- under consideration</u>				[Timeline bar from Oct 2011 to Jan 2014]																																				
103	D&C-TENDER - main contractor	508 days?	Sat 21/01/12	Wed 1/01/14	[Timeline bar from Jan 2012 to Jan 2014]																																				
104	advertise for builder EOI	17 days	Sat 21/01/12	Mon 13/02/12	[Timeline bar from Jan 2012 to Feb 2012]																																				
105	shortlist builders	5 days	Thu 16/02/12	Wed 22/02/12	[Timeline bar from Feb 2012 to Feb 2012]																																				
106	main contractor tender period D&C option	25 days	Fri 2/03/12	Thu 5/04/12	[Timeline bar from Mar 2012 to Apr 2012]																																				
107	present latest plans for west (& east end) to builder to firm up price	5 days	Fri 6/04/12	Thu 12/04/12	[Timeline bar from Apr 2012 to Apr 2012]																																				
108	due diligence after close of tenders - based on latest drgs	5 days	Fri 13/04/12	Thu 19/04/12	[Timeline bar from Apr 2012 to Apr 2012]																																				
109	present recommended builder to the board	10 days	Fri 20/04/12	Thu 3/05/12	[Timeline bar from Apr 2012 to May 2012]																																				
110					[Timeline bar from Oct 2011 to Jan 2014]																																				
111	<u>APPOINT BUILDER</u>	<u>0 days</u>	<u>Thu 3/05/12</u>	<u>Thu 3/05/12</u>	[Timeline bar from May 2012 to May 2012]																																				
112	Builder to SUBMIT ALL PROJECT PLANS	5 days	Fri 4/05/12	Thu 10/05/12	[Timeline bar from May 2012 to May 2012]																																				
113	DIA-APPROVAL OR REQUEST TO MODIFY BUILDERS PROJECT PLANS	4 days	Fri 11/05/12	Wed 16/05/12	[Timeline bar from May 2012 to May 2012]																																				
114	GRANT POSSESSION OF SITE	0 days	Thu 3/05/12	Thu 3/05/12	[Timeline bar from May 2012 to May 2012]																																				
115	complete balance of documentation 100% ready for construction	42 days	Fri 2/03/12	Mon 30/04/12	[Timeline bar from Mar 2012 to Apr 2012]																																				
116					[Timeline bar from Oct 2011 to Jan 2014]																																				
117					[Timeline bar from Oct 2011 to Jan 2014]																																				
118	<u>CONSTRUCTION WORKS</u>	434 days?	Fri 4/05/12	Wed 1/01/14	[Timeline bar from May 2012 to Jan 2014]																																				
119					[Timeline bar from Oct 2011 to Jan 2014]																																				
120	<u>EAST END / DOMESTIC</u>	289 days	Fri 4/05/12	Wed 12/06/13	[Timeline bar from May 2012 to Jun 2013]																																				
121	site fences	5 days	Fri 4/05/12	Thu 10/05/12	[Timeline bar from May 2012 to May 2012]																																				

